

Meeting Minutes

Meeting purpose	ROK Consolidation Project - Tender Mandatory Site Meeting
Date	17 March 2026
Time	9am
Location	Multiple – Meet at New Trades site

AGENDA ITEMS

Item	Details	Notes
Project overview	Rockhampton TAFE Consolidation - Project to relocate remaining TAFE courses from CQU city campus on Canning Street into new and refurbished spaces on North campus, funded by QLD Government. Two packages of work are included, each broken into separable portions. Project is structured as design and construct. 60% design documentation and specifications have been provided with Tender. Contractors are encouraged to review the CQU Design standards Manual (Appendix C of the Tender) and provide this to all subcontractors pricing the job. If there are discrepancies between the design documentation and the CQU Design Manual, the Design Manual takes precedence unless explicitly noted. Nominated design team is Thomson Adsett/ Peddle Thorp. This team completed 30% and 60% design phases and conducted all end user consultation so has thorough understanding of the project. Note there are some aspects of the design that still need resolution, which are detailed in the architect design report. PC dates vary per building – See Separable Portions in Tender and Contract. PC will be issued for each building as it is completed, so that DLP can start and Contractors can move onto the next building. If dates within tender are not achievable, please note this in your submission and programme.	

	Sequencing of refurbishments has been included in tender. Important to note this information as some buildings can't be constructed until others have been finished (particularly 33, 19 and 36 plus Engineering moving to ROK21A prior to the new trades being constructed). CQU is particularly interested in methodology, given sequencing and decanting requirements, and is also interested in seeing how contractors will resource the project – especially if tendering on both packages. Please detail if you plan to have multiple crews onsite and how you will manage construction on multiple fronts across campus. Additional site meetings can be held for subcontractors to attend and price.	
Addendums	Refer to addendums issued so far. Any questions following the site meeting to be submitted by RFI and CQU will respond via Addendum. Please note RFI closing period on Vendorpanel.	
New Trades Building	Demolition of Engineering workshop (ROK024), fleet carpark and storage shed required. Decanting required for Engineering workshop, into ROK21A once construction in that space is complete. CQU will relocate the cleaning staff currently also working from ROK024.	
ROK033	Level 1 – Teaching spaces, Level 2 – Staff workspaces. New chiller. New Lift. Roof replacement to pitched roof with clerestory window. Extraction from medical labs on ground floor will need to be removed while cladding and re-roof are completed and then reinstated. CQU will provide as-cons for extraction system. Fire detection upgrades also required within the medical labs – shown on tender drawings. Building can be vacant from award of contract through to 27 April 2027, and can be fully isolated during construction. If construction will extend past this date, negotiation with medical school may be required to extend date. CQU is interested in ways to reduce timeframe here (early demo works for example).	
ROK034	Student recreation area Currently located on ground floor on ROK036, moving into ROK034. Removal of dividing wall, services and fit out. Request from stakeholders to move the kitchenette from the middle of the room to against a wall (can be reduced in size) to make more space.	
ROK036	Ground floor is hospitality and cookery, restaurant and bar - Level 1 is hairdressing and beauty.	

	New chiller. New lift. External works – needs review – current design requires delivery trucks to reverse out of service lane. Area also needs disabled/elderly drop off area. CQU are interested in investigating this further in next design phase. Since the design, a new fire hydrant and other external fire system works have been undertaken. CQU will provide plans for this.	
Horticulture	Some demolition required. Proprietary shed and greenhouses.	
ROK019	Top floor refurbishment into office space.	
ROK21A	Refurbishment of ROK21A plus new shed beside ROK21A. Crane relocation – gantry crane to be converted and installed on posts in ROK21A. NQ Cranes currently service this gantry and may be able to assist with information. Tech Officer from Engineering will be available during equipment relocation to assist. Engineering have a new compressor – old compressor does not need to be taken across. Small tools and equipment will be boxed/ put in crates by CQU, for decanting and relocation by the Contractor. This applies to City campus tools also.	